

MAYNARD FIRE MEETING MINUTES

Project:	Maynard Fire Station Maynard, MA	Meeting Date:	May 6, 2021
Time:	6:30 PM	Meeting Location:	Teams Conference (Remote)
Meeting:	7	Report By:	Alicia Monks
Attending:	Chief Anthony Stowers, Fire Chief Greg Johnson, Town Administrator Sidney Boardman	Gerry Byrne Elliott Bruce Alicia Monks, Daedalus Projects	
Absent:	Mark Tomyl	Phil McCully Armand Diarbekrian	

Item		Action
7-1 Construction	<ul style="list-style-type: none"> - LD Russo is on site. The perimeter fence is up, the trees have been cut and the stumps are being pulled out. Next week they will start removing dirt in preparation for footings. - LD Russo provided an initial project schedule showing an August 17, 2022 completion. This schedule will be updated monthly. - The bond is all set. - Eversource will be installing a temporary power pole to the site to feed the job trailers. - A Knox box has been installed at the construction fence. 	
6-6 Adjournment	The meeting was ADJOURNED.	
	The Building Committee will next meet June 3, 2021 at 6:30 pm.	